

Northern line extension Core Community Liaison Group Meeting 30.03.2015







Summary Update



- Code of Construction Part B (COCP B) submitted to local authorities for approval earlier in the year
- Enabling works have started on all four sites
- Main construction works to start during 2015
- Community Drop in Sessions held during first week of December 2014. Feedback received and reviewed
- Engagement with third parties is ongoing







NLE timetable



Year	Key milestones
2014	Transport and Works Act Order decision, Design & Build contract signed
2015	Agreement on Code of Construction Practice Part B, Start of main works at all sites
2016	Start of Tunnel Boring Machines
2017	Completion of tunnelling
2018	Fit out of new stations, Kennington shafts complete inc reinstatement, work at Kennington station complete
2019	Testing, commissioning, trial operations
2020	NLE complete and in service







Three months look ahead



Period	Key milestones all sites
Feb – Jun 15	Site Clearance and site set up
	Temporary Fencing
Kennington G.	Completion of installation of new power supply
Kennington P.	Utility Service Diversions by UKPN, BT, Virgin, Gas and Water
Nine Elms	Archaeological Surveys
Battersea	Tree Lopping/Removal / Protection works
	Bus lane and pedestrian crossing suspensions at KG and NE
	UXO Probing Kennington (Unexploded Ordnance) Radar detection
	from ground level
	Installation of permanent hoarding
	Demolition works at Kennington Park and Nine Elms







Code of Construction Practice Part B



- CoCP B have been updated following comments from December drop in sessions, online survey and meeting with residents
- Individual response to feedback received is to be sent shortly
- CoCP B submitted to Local Authorities for discharge of planning condition in January 2015 and awaiting approval
- Saturdays quiet working hour, 0800 to 0900 discussed







Update – Ground Investigations




- The NLE team is approaching completion of what is called concept design
- Early findings are consistent with expectations
- Lambeth and Southwark agreed to the release of information for boreholes on their land (in Wandsworth work was on private, not council owned land). Requirements for additional boreholes is being reviewed
- Ground conditions for tunnelling predominantly London Clay. An ideal tunnelling medium
- Groundwater/ step plate junction within a full face of impermeable London Clay
- Arrangements for archaeological works are being progressed
- Design proposals replacing the need for compensation grouting




























FERROVIAL AGROMAN LAING O'ROURKE JV















Defect Surveys



- Defect Surveys to be undertaken by a qualified chartered building surveyor or engineer on properties predicted to experience 1mm or more settlement
- We will contact affected properties via letter
- A minimum of 4 weeks notice will be given to building owners prior to the defect survey being carried out
- Where necessary a second survey will be undertaken to establish the difference between the two assessments
- There will be a written and photographic record and a copy will be available to the property owner







Settlement Deeds



- TfL has started contacting properties via letter about settlement deeds
- Settlement deeds to be offered to property owners where the property falls within the NLE Limits of Deviation
- A further letter, with a Frequently Asked Questions has been sent out
- Differences between Settlement deeds and Defect Surveys discussed at March 2015 CLG meetings







Measuring and Monitoring



- Outline design for monitoring completed January 2015
- Consultants working on the detailed monitoring scope
- Monitoring tender package to be awarded end of March
- Monitoring installation to begin May-June 2015
- Minimum of 4 weeks notice will be given to building owners prior to the installation of any monitoring equipment to buildings
- Envisaged that the monitoring equipment will comprise BRE (building research establishment) studs (structure levelling studs) and 3D geodetic prisms, see next slides







Monitoring techniques Buildings – Real time data: 3D geodetic prisms







Automatic Total Station (ATS)

Prisms

ATS: an electrical/optical instrument used in modern building construction to measure slope distances from the instrument to a particular point.







Monitoring techniques Buildings – Manual data:



BRE studs (structure levelling studs)









Construction Noise Assessment



- Enabling works have been assessed using the NLE construction noise and vibration mitigation scheme and no properties were found to be above the threshold for secondary glazing or temporary re-house
- Noise modelling is being updated from the Environmental Statement, to include more detailed construction methodologies and mitigation measures for the duration of the scheme
- Predictions will be reviewed on a 6 monthly basis to capture any design changes
- Best Practicable Means will be applied to mitigate noise at source









Acoustic Enclosures



Kennington Green



Kennington Park











Traffic Management Plans



- Traffic Management Plans are with Local Authorities.
 Approval sought within next few weeks
- Vehicles entering and leaving are being modelled to get the best flows
- Vehicles leaving site will be jet washed and road sweepers will operate in the area
- All vehicles drivers will be trained and vehicles will be fitted for cycle safety














Hoardings

- Hoardings procured for all sites
- TfL design team working on design options sympathetic with the environment.
- Hoardings will be 2.4 metres high
- Corporate TfL standards to be followed
- A survey is to be carried out at to establish the suitability of the existing planned hoardings at Kennington Green and Battersea









Consents



Approvals granted		
Planning Condition 5 - removal of trees at Kennington Green and Kennington Park	L B Lambeth	Granted February 2015
Nine Elms Section 61 Consent (Control of Pollution Act – noise and vibration)	L B Wandsworth	Granted February 2015
Battersea Section 61 Consent (Control of Pollution Act – noise and vibration)	L B Wandsworth	Granted February 2015

Current applications under determination					
All sites – application to discharge planning condition 10 - Archaeology	LB Lambeth and LB Wandsworth	Submitted February 2015			
All sites – application to discharge planning condition 7 – CoCP pt B	LB Lambeth and LB Wandsworth	Submitted January 2015			
Kennington Park, Kennington Green – applications for a Section 61 consent under the Control of Pollution Act - the minimisation of construction noise and vibration	LB Lambeth	Submitted March 2015			







Consents continued



Current applications under determination					
Kennington Park - application to discharge planning condition 18 – yellow hatched box junction – Kennington Park Place/Road	LB Southwark	Submitted January 2015			
Kennington Park and Kennington Green – application to (initially) discharge Conservation Area Consent condition C (reinstatement)	L B Lambeth	Submitted January 2015			
Nine Elms and Battersea - application to discharge planning condition 9 – Contaminated Land	LB Lambeth and LB Wandsworth	Submitted February 2015			
Battersea – applications for approvals under Schedule 8 (Protective Provisions) of the TWAO – works within the river.	Marine Management Organisation	Submitted March 2015			
Key forthcoming applications for approval					
Battersea – applications for approvals under Schedule 8 (Protective Provisions) of the TWAO – works within the river.	EA, PLA	Planned be submitted March 2015			
Kennington Station - application to discharge planning condition 19 – Kennington Station passenger flow monitoring protocols	LB Southwark	Planned be submitted early 2015 (direct by TfL)			
Kennington Park and Kennington Green - application to discharge planning condition 9 - Contaminated Land	LB Lambeth	Planned be submitted March 2015			







NLE Complaints summary



Date	Organisati on	Address	Details of complaint	Response	Status
08/01/2015	Resident		Reported wrong tree removal notifications at Kennington Green	Lambeth is dealing with the mistake at Lambeth and referred to the tree officer at Lambeth. Notification removed from incorrect tree.	Closed
16/01/2015	Resident	Imperial Court	Noise and nuisance near her property	Not related to our works, Chivas. Dealt within 24h. Though her initial contact was December 2014 Meeting held with resident and representative. Resident satisfied with outcomes.	Closed
26/01/2015	Resident	Kennington Road	Plants outside the green being removed.	The plants were removed by LBL and with no possibility of being reinstalled	Closed
22/01/2015	Resident	Imperial Court	Hoardings around the Montford Place site	Two visits have been held with resident and solutions are being investigated.	Closed
13/02/2015	Resident	Kennington Road	Complaint about the relocation closure of the Post box by the Green	The post box have been relocated to a nearby location. Resident was satisfied with how the complaint was dealt with	Closed
24/02/2015	Resident		Enquiry about grouting, defect surveys and deeds and date of CLG clashing with residents association meeting	Email was sent to resident addressing her enquiry. She was satisfied with response	Closed
06/03/2015	Resident	Kennington Road	Enquiry about a broken bollard outside Kennington Road	The bollard was reinstated within 1 days. Traffic Management in pace	Closed







NLE Complaints summary



					LAING O'ROUR
Date	Organisation	Address	Details of complaint	Response	Status
09/03/2015	Resident	Place	Complaint about vehicle exit safety at Kennington Green	Netting around the fencing was removed to improve visibility	Closed
17/03/2015	Resident	Montford Place	Vehicle passing at Montford Place	Visit to resident and brief to subcontractor to avoid future occurrence	Closed
17/03/2015	Resident	Kennington Rd	Kennington Green in two	First report unable to clarify whether NLE was responsible for the works, second report confirmed and subcontractor has been re-briefed and made aware of CoCP B requirements.	Closed
17/03/2015	Residents	Montford Place and Kennington Rd	Complaint about damage to trees at Kennington Green	An arboricultural specialist has been instructed to carry out an assessment.	Closed
March 2015	Residents	Route Wide	A number of complaints and enquiries have arrived to NLE regarding clarity of settlement deeds letter senting that the secondary is the secondary of the secondary is the secondary in the secondary is the secondary is the secondary is the secondary in the secondary in the secondary is the secondary in the secondary in the secondary is the secondary in the secondary in the secondary is the secondary in the secondary in the secondary is the secondary in the second	A second letter was sent out with FAQ's and the timescales for replies extended	Open







NLE Complaints





Royal Mail Requested Location Post Box Ex Kennington Green










Updates and newsletters



- Activity Notifications have been sent to notify works on all four sites
- Emailing list is updated regularly and notification are sent electronically
- Quarterly Newsletters sent in November 2014 and March 2015



Transport for London



Northern line extension

March 2015

Boosting jobs in the local economy



The Northern line extension will support the regeneration of Vauxhall, Nine Elms and Battersea and help create up to

Local jobs and apprenticeships are a key priority. We have spoken with local authorities, job brokerages and our supply chain to staff the construction of the Northern line extension. The project will support around 1,000 jobs and 50 apprenticeships.

25,000 jobs and 18,000 homes.

Our contractor Ferrovial Agroman Laing O'Rouke (FLO) will have a team of around 500 people at the busiest period of construction.

We recently attended a careers expo at South Bank University where Wandsworth and Lambeth school and college students were able to find out about career opportunities and apprenticeships. We also attended a similar event for students in Southwark and Lambeth at Goldsmith's University of London.

MAYOR OF LONDON









Jobs and apprenticeships



TfL's existing programmes

Skills & Employment Strategy, Delivery Plan for Schools and Young People

Employment/Skills/Diversity on the NLE programme

- FLO is working in partnership with TfL and the local authorities including the Nine Elms Vauxhall Strategy Board Employment, Training & Business Charter, Wandsworth Chamber of Commerce and Nine Elms Supply Chain
- Make sure employment/training opportunities are advertised within the job opportunity/brokerage schemes operated by Southwark, Lambeth & Wandsworth councils
- Encourage job starts for workless people in London, placement & taster positions, apprenticeships, skills development for staff, engagement with schools
- A Strategic Labour Needs and Training Plan is being developed with LA







Jobs and apprenticeships



Careers Expo for students 4-5 March 2015, Southwark

- Co-ordinated by Southwark Council
- Hosted at Goldsmith University
 NLE in attendance at the event
- More than 150 students attended NLE workshop
- Encourage young people to consider construction as professional option
- Promote the NLE benefits and awareness amongst young people















Jobs and Business Opportunities




LAING O'ROURKE JV

- FLO attended a
 Lambeth organised
 "How to be the best bet for buyers" event
- 19 February at the Kia Oval
- This was to present opportunities at the NLE and procedures on how to enter for tender packages
- FLO attended a networking event with local business of Wandsworth













Community engagement strategy



- Draft Strategy discussed at the June July cycle of CLG's
- Core CLG received all comments made
- Southwark Career Expo March 2015
- 6 months look ahead include:
- Strategic Labour Needs and Training Pan in collaboration with LA.
- Youth and School Engagement Plan
- Arts and Culture Strategy with TfL
- Activities around all four sites to ensure communication and engagement:
 Drop in sessions / Visits / Events / School Liaison
- First five work experience students from Wandsworth start June 2015















