

Northern Line Extension

Kennington Green

Community Liaison Group

20 October 2016

Delivering the Northern line extension with



MAYOR OF LONDON




Summary Update Jul – Oct 2016



- 26m deep shafts sunk Kennington Green– completed July 2016
- 15m of Sprayed Concrete Lining tunnels Back Shunt at Kennington Green – completed August 2016
- 142m of Sprayed Concrete Lining tunnels Front Shunt at Kennington Green – due for completion early November 2016



Preparation of Kennington Green running tunnel soft eye and excavation of Back Shunt




Completed Back Shunt Kennington Park




Summary Update Jul – Oct 2016





Summary Update Jul – Oct 2016






KG Look Ahead Oct – Jan 2017



•Completion of Pilot Tunnel


•Commencement of Step Plate Junction Works






KG Look Ahead Oct – Jan 2017






KG Programme and advance rate

- Finish Spray Concrete Lining (SCL) works December 2016
- Start of the Step Plate Junction (SPJ) works January 2017
- Finish of the SPJ works July 2017






Kennington Logistics



Ð

Kennington Green Environmental Monitoring






θ

Monitoring Jul – Oct 2016




Environmental Monitoring



Monitoring Jul – Sept 2016



Environmental Monitoring




11

Monitoring Jul – Sept 2016




Environmental Monitoring



Monitoring July – Sept 2016

Environmental Monitoring



FERROVIAL AGROMAN

Additional Mitigation:

Houses on the Green are eligible for window cleaning by an NLE-appointed company. Window cleaning (front windows only) is done once every three months

Kennington Green Working Hours

• Excavation of the shaft and tunnels continues to

be 24/7

- Core hours are 08:00 to 18:00 Monday to Friday and Saturday 08:00 to 13:00 for surface works.
- NLE have applied to Lambeth to allow for deliveries of cement over the weekend, as a contingency
- NLE always look to apply 'Best Practicable Means'
- NLE will endeavour to minimise any possible night time disturbance to acceptable hours.







Kennington Green Head House



- Lambeth have confirmed that a planning committee for the determination of the detailed design of the head house will take place on 29 November 2016 at 7pm
- The venue will be Main Hall Karibu Education Centre, 7 Gresham Road, SW9 7PH

Your Feedback



Feedback	Action
Compressor generating night time noise	Additional acoustic blankets were installed within compressor housing. Attended monitoring completed on the 11/10/16 to ensure levels are within night time thresholds
More information and engagement about works	Provided visual and audio presentation at CLG's and Drop In Sessions. Last one took place at Kennington Park 28 September
Signage	Feedback addressed and removed 'Except cyclist sign'
Light pollution from Kennington Green	Affected residents were visited and lights have been redirected and shielded where possible.
Road resurfacing Kennington Road North	This has now been completed.
Vibration in the Lycee	Additional attended monitoring exercise completed and report issued to residents

NLE Engagement Opportunities

- CLG meetings
- One to one meetings
- Drop in sessions
- School and Youth
 Engagement
- Stakeholder Activities
- LEAP group meetings
- Cycling safety Events







0



Ways to contact us



- It is important that calls are logged through the NLE 24/7 helpdesk on 0343 222 2424 (Option 1)
- Email <u>nle@tfl.gov.uk</u>
- Drop In sessions
- Please visit:

https://tfl.gov.uk/northern-line-extension