

Northern Line Extension
Kennington Green
Community Liaison Group
8 April 2019

Delivering the Northern line extension with











Kennington Green Jan – Apr 2019





- Track Completed Kennington Green to Nine Elms Station
- Tunnel fit out works have progressed cables, lights and pipework installation.

 Kennington Station – fit out works continue inside the hoardings until mid 2019





Kennington Green Jan – Apr 2019



LAING O'ROURKE JV



Construction of the headhouse structure




Construction of the basement structure




Kennington Green April – July 2019





Headhouse construction will continue, works inside the basement will continue

Utility connections at Montford Place / Kennington Road corner – rearrange to suit UKPN and Thames Water



Headhouse brickwork to start May 19



Kennington Green April – July 2019





Headhouse construction will continue



Brick selection: Smeed Dean Islington Rustica – Buff London Stock



Kennington Green Works Timeline



Activity	Start Date	End Date
Construction of basement – roof, walls, staircases	May 2018	May 2019
Kennington Green Headhouse - Superstructure - Ground to Roof Level End date extended due to change of scope	December 2018	May 2019
Kennington Green Brickwork to headhouse	May 2019	July 2019
Utility works scheduled to take place at the corner of Montford Place with Kennington Road (rearranged to suit UKPN and Thames Water)	June 2019	July 2019
Mechanical & Electrical Installation	February 2019	Spring 2020
Hard and Soft Landscaping Kennington Green – removal of remaining foundations and concrete surface from site, removal of hoardings etc	Spring - Summer 2020	



Kennington sites logistics

- We continue to Work Related Road Risk (WRRR) driver training awareness for vulnerable road users, IE cyclists.
- 100% WRRR compliance is being maintained.
- Once abnormal deliveries have been authorised by the metropolitan police we alert the residents under section 61 explaining the reasons for either working early/late. In addition, there are no planned abnormal loads at present.
- Montford Place continues to be the holding area for deliveries
- April June '19 will be mainly trailers with blockwork and steel work, collections of falsework equipment.
- Mobile cranes will attend occasionally to assist with lifting
- Approx. 10-15 lorries per day.










Enquiries and complaints



Stats for Kennington Green and Montford Place between 7 January and 8 April 2019 Case status:


Total:	11 cases

Active : 3 (27%)
Resolved: 8 (73%)



Case type::

Total:	11 complaints	
Enquiries:	7 (64%)	
Complaints:	3 (27%)	
Non valid:	1 (9%)	





Community Engagement and NLE Skills and Employment









Careers event at Sacred Heart School

- TfL careers fair March City Hall Westminster
- 'Construct' employment fair with 'Work Match'
 South Thames College, Wandsworth Jan
- Construction Youth Trust events Building H, Drummond Road, SE16 4EE – March. Meet the professionals – speed interviews




Harris Westminster 6th form college visit and panel Q&A session about route into construction






Kennington Green Monitoring points






FERROVIAL AGROMAN

RECEPTOR



UNATTENDED DUST MONITORING POSITION (GLASS SIDE)




UNATTENDED MONITORING POSITION




Measured noise levels at MP2 (south/ west)

Daytime Average







Daytime Laeq, 10h


---- Trigger limit as set in NLE: Construction Noise and Vibration Mitigation Scheme



Measured noise levels at MP1 (North)

Daytime Average








Monitoring – Glass Slide







Ways to contact us



- It is important that calls are logged through the NLE 24/7 helpdesk on 0343 222 2424 (Option 1)
- Email <u>nle@tfl.gov.uk</u>
- Please visit:

https://tfl.gov.uk/northern-line-extension

