

Northern Line Extension
Kennington Green
Community Liaison Group
10 January 2018

Delivering the Northern line extension with












## Summary Update Oct '17 – Jan '18







## **Kennington Green Step Plate Junction (SPJ) Christmas Works**













## **Kennington Green Step Plate Junction (SPJ) Christmas Works**








### **Kennington Green**

**New Track** 








### **Kennington Green Plans 2018**

FERROVIAL AGROMAN
LAING O'ROURKE JV

- Tunnel track foundation Dec '17 to April '18







Cross passages construction
 Mid Feb – May '18



### **Kennington Green Plans 2018**







Acoustic enclosure removal:
 End March – approx. 5 weeks

- Removal of concrete slab and excavation of basement: April to June
- Construction of basement: June '18 to Jan '19



### **Kennington Green Works Timeline**



Activity	Start Date	End Date
Removal of TBM equipment including cleaning and associated activities	04/12/17	15/02/18
First stage concrete (invert base)	04/12/17	01/04/18
Removal of shed	26/03/18	27/04/18
Removal of concrete slab	16/04/18	28/04/18
Basement excavation	16/04/18	15/05/18
Removal of secant piles	04/06/18	22/06/18
Floor slabs in shaft/ basement (in situ and precast concrete operations)	01/04/18	09/11/18
Kennington Green Headhouse - Superstructure - Ground to Roof Level	23/10/18	02/12/18



### **Kennington Green Plans 2018**

### **Concrete slab removal:**

**Saw cutting** the slab into segments, lifted out and broken up off site. Dust suppressed using a stream of water.

Excavator with breaker attachment will also be necessary. Working with noise specialists to identify ways of reducing noise, including trial of bespoke moveable acoustic enclosure. Approx 10 days of breaking anticipated. Dust suppressed using water.


Predicted noise (worst case) 77.2dB LAeq (10hr).







### Decibel Scale (dBA)\*







### Kennington sites logistics

flo


- We continue to Work Related Road Risk (WRRR) driver training awareness for vulnerable road users, IE cyclists.
- 100% WRRR compliant.
- Once abnormal deliveries have been authorised by the metropolitan police we alert the residents under section 61 explaining the reasons for either working early/late. In addition, there are no planned abnormal loads at present.
- Jan 2018 to March 2018 average of 120 vehicles week.
- Mainly concrete trucks to supply the track foundation
- April/May onwards will be mainly lorries removing spoil and earth.
   Approx 60 per day.





www.havebike.co.u


## **Kennington Green Monitoring points**






FERROVIAL AGROMAN AING O'ROURKE JV





UNATTENDED DUST MONITORING POSITION (GLASS SIDE)



UNATTENDED MONITORING POSITION




### **KG Monitoring Oct – Dec 2017**

# FERROVIAL AGROMAN LAING O'ROURKE JV

### Monitored noise levels

0 triggers attributable to NLE






### **KG Monitoring Oct – Dec 2017**



**Dust slides results – Passive AQ monitoring** 

NLE - Kennington Green - Fortnightly Passive AQ monitoring (glass slides)



02/10/2017 -13/10/2017 13/10/2017 -27/10/2017 27/10/17 - 10/11/17 10/11/17 - 24/11/17 24/11/17 - 08/12/17 08/12/17 - 22/12/17


Time period



### **KG Monitoring Oct – Dec 2017**

# FERROVIAL AGROMAN LAING O'ROURKE JV

#### Site monitor dust monitoring





## Kennington Green complaints and

### enquiries


FERROVIAL AGROMAN

LAING O'ROURKE JV

- 16 complaints since end of Oct'17 related to Kennington Green
- 11 enquiries
- 9/16 are related to noise and vibration
- 5 were related to works over Christmas
- Other categories include; lighting behaviour, traffic management
- 94% resolved
- Cases are shared with Local **Authorities**







#### Open / Closed cases at Kennington Green and Montford Place (2017/18, P7-P10):

	tive: esolved:	<b>31 cases</b> 2 (6%) 29 (94%)		
	30 7			
	28 -		29	
	26-			
	24-			
	22 -			
	20-			
Count All [Case]	18 -			
	16-			
	14 -			
Š	12 -			
	10 -			
	8-			
	6-			
	4			
	2	2		
	0			
	0	Active	Resolved	
		Status		



### **NLE Skills and Employment**







2 NLE 'Route to Work' placements from the Peabody Trust/ Women into Construction have been employed full time on the NLE – as a Junior Engineer and Trainee Cost Clerk



### Ways to contact us



- It is important that calls are logged through the NLE 24/7 helpdesk on 0343 222 2424 (Option 1)
- Email <u>nle@tfl.gov.uk</u>
- Drop In sessions
- Please visit:

https://tfl.gov.uk/northern-line-extension

