

Northern Line Extension
Kennington Park
Community Liaison Group
25 April 2019

Delivering the Northern line extension with











### **Kennington Park Jan - Apr 2019**





Track installation and tunnel fit out works on going between Kennington Park and Nine Elms Station

Kennington Station – fit out works continue inside the hoardings until Mid 2019





### **Kennington Park Jan - Apr 2019**







- •Construction of the headhouse structure
- •Waterproofing and creation of the internal walls and rooms





### **Kennington Park Apr - July 2019**




## What is coming up in the next 3 months

### In the tunnel

- Complete conductor rail installation
- •Tunnel fit out works will continue with cable and pipework installation

#### In the basement

- •Continue with the main structure of the basement
- •Commence the brickwork facade of the headhouse
- •Complete the utility connections from the headhouse structure to the street. – Kennington Park Place and St Agnes Place





# **Kennington Park Works Timeline**



Activity	Start Date	End Date
Construction of basement – roof, walls, staircases – additional time required due to sequencing of works	May 2018	May 2019
Kennington Park Headhouse – Above Ground Structure additional time required due to sequencing of works – does not affect overall completion	January 2019	May 2019
Utility works scheduled to take place at the on Kennington Park Place and St Agnes Place – date change to align with UKPN and Thames Water works	June 2019	July 2019
Mechanical & Electrical Installation of equipment inside the headhouse structure	February 2019	Spring 2020
Hard and Soft Landscaping Kennington Green – removal of remaining foundations and concrete surface from site, removal of hoardings etc	Early Spring - Summer 2020  Actual planting dates will be reviewed with our specialist suppliers	



## Kennington sites logistics



- We continue to Work Related Road Risk (WRRR) driver training awareness for vulnerable road users, IE cyclists.
- 100% WRRR compliance is being maintained.
- Once abnormal deliveries have been authorised by the metropolitan police we alert the residents under section 61 explaining the reasons for either working early/late. In addition, there are no planned abnormal loads at present.
- Montford Place continues to be the holding area for deliveries for Ken Park and Ken Green sites
- April July '19 will be mainly lorries with blocks and steelwork & light plant delivery lorries.
- Approx. 8-10 lorries per day.






# **Complaints & Enquiries Summary**



Stats for Kennington Park between 17 January and 25 April 2019

Case Type:

Total:5 casesEnquiries:4 (80%)Complaints:1 (20%)




### **Enquiry Type:**

Total: 4 enquiries

 Defect survey:
 2 (50%)

 CLGs:
 1 (25%)

 Miscellaneous:
 1 (25%)





# Community Engagement and NLE Skills and Employment









Careers event at Sacred Heart School

- TfL careers fair March City Hall Westminster
- 'Construct' employment fair with 'Work Match'
   South Thames College, Wandsworth Jan
- Construction Youth Trust events Building H, Drummond Road, SE16 4EE – March. Meet the professionals – speed interviews



Harris Westminster 6<sup>th</sup> form college visit and panel Q&A session about route into construction






### **Environmental Monitoring Locations**

# FERROVIAL AGROMAN LAING O'ROURKE JV

### Monitoring stations and sensitive receptors










### Noise Jan - March 19








### Noise Jan - March 19








## Air Quality Jan – March 19

# FERROVIAL AGROMAN LAING O'ROURKE JV

### **Dust slides results**





## Ways to contact us



- It is important that calls are logged through the NLE 24/7 helpdesk on 0343 222 2424 (Option 1)
- Email <u>nle@tfl.gov.uk</u>
- Drop In sessions
- Please visit:

https://tfl.gov.uk/northern-line-extension

