Northern Line Extension Main Works Contract



CLIENT: LONDON UNDERGROUND LIMITED

CONTRACT REF: TLL 7917

NORTHERN LINE EXTENSION

MAIN WORKS CONTRACT

Nine Elms Unattended Noise Monitoring



Prepared by	Checked by	Approved by	Date	Rev
Jose Chicharro	Chris McCollin	Antony Gregson	22/12/17	41.0
Children	MIL	Andriftyen		

CONTENTS

1	Introduction	3
2	Monitoring Programme	4
2.1	Receptors	4
2.2	Monitoring Locations	4
2.3	Equipment	4
3	Noise Monitoring Results	5
4	Trigger Response Log	7
Appe	endix I – Site plan	8
	endix II – Northern Line Extension: Construction Noise and Vibration Mi	
Appe	endix III – Baseline survey	10
Appe	endix IV – Glossary	11

1 INTRODUCTION

Ferrovial Laing O'Rourke (FLO) is currently undertaking works as part of the London Underground Extension of the Northern Line (NLE) running from Kennington to Battersea (Charing Cross branch).

Unattended noise monitoring stations have been set up in order to assess construction noise levels of the current activities at the nearest sensitive receptors located around the site boundary.

This report provides a summary of the unattended noise monitoring. The analysed monitoring period spanned hours between Sunday 12th November 2017 and Saturday 9th December 2017.

Northern Line Extension Main Works Contract

2 MONITORING PROGRAMME

2.1 Receptors

The unattended monitoring positions are representative of the following sensitive receptors:

- Conrad House Wandsworth Rd (R1)
- Basil House Wandsworth Rd (R2)
- Adrian House Wandsworth Rd (R3)
- Charman House Pascal Street (R4)
- Apple Blossom Court Pascal Street (R5)
- Bramley Crescent Pascal Street (R6)

2.2 Monitoring Locations

Two monitoring units were installed on Friday 30th October 2015. The measurement positions are located within the NLE construction site at a height of approx. 2.9m and are considered to be free field measurements. They are illustrated in the layout plan presented in **Appendix I** and are as follows:

 Table 1

 MONITORING LOCATIONS

 Location
 Coordinates
 Representative sensitive receptor

 NLE site – (MP1)
 530012, 177313
 R1, R2, R3, R4

 NLE site – (MP2)
 529960, 177331
 R5, R6

2.3 Equipment

The measurement equipment used is detailed in **Table 2**. The measurement system was field calibrated before the start of the unattended monitoring and on-site calibrations are conducted monthly. All the measurement equipment is subject to current certificates of periodic validation traceable to national and international standards. Copies of calibration certificates are available upon request.

Table 2					
SURVEY EQUIPMENT					
Manufacture	Item	Туре	Serial Number	Dates Monitoring Active	
Sigicom	Sound Level Meter	INFRA S50	7478	12/11/17 – 21/11/17	
Sigicom	Sound Level Meter	INFRA S50	7375	12/11/17 – 21/11/17	
Sigicom	Sound Level Meter	INFRA S50	8676	21/11/17 - 09/12/17	
Sigicom	Sound Level Meter	INFRA S50	9135	21/11/17 - 09/12/17	

Northern Line Extension Main Works Contract

3 NOISE MONITORING RESULTS

The results of the monthly noise monitoring are presented below in **Table 3** and **Table 4**. The measured noise levels have been corrected in order to predict noise levels from site activities at associated sensitive receptors. In addition, a façade correction which takes into account the reflections from the building façade of 3 dB(A) has been applied to the corrected noise levels.

	• •	()	• •	
Table 3				
	Monthly Noise Le	vels at R1,	R2, R3 & R4	4
		Lmorn	Lday	Leve
Sun	12/11/17	-	54.6	-
Mon	13/11/17	59.1	65.5	61.5
Tue	14/11/17	60.2	67.4	61.6
Wed	15/11/17	59.7	61.2	57.9
Thu	16/11/17	59.5	64.3	59.7
Fri	17/11/17	59.9	61.9	56.6
Sat	18/11/17	61.5	79.9	54.3
Sun	19/11/17	-	54.3	-
Mon	20/11/17	58.7	64.4	59.6
Tue	21/11/17	56.9	69.1	68.4
Wed	22/11/17	60.3	69.2	63.6
Thu	23/11/17	60.4	68.8	69.8
Fri	24/11/17	60.7	68.3	58.2
Sat	25/11/17	59.2	64.0	55.9
Sun	26/11/17	-	55.0	-
Mon	27/11/17	60.2	62.0	58.7
Tue	28/11/17	59.8	65.7	65.2
Wed	29/11/17	59.9	69.0	59.6
Thu	30/11/17	58.1	62.2	62.8
Fri	01/12/17	54.6	68.2	68.2
Sat	02/12/17	59.4	69.1	54.0
Sun	03/12/17	-	54.8	-
Mon	04/12/17	59.3	67.0	71.1
Tue	05/12/17	60.4	70.4	70.5
Wed	06/12/17	61.0	72.2	73.0
Thu	07/12/17	58.3	61.9	60.2
Fri	08/12/17	59.9	68.7	69.8
Sat	09/12/17	61.0	62.6	55.5

 Thu
 07/12/17
 58.3
 61.9

 Fri
 08/12/17
 59.9
 68.7

 Sat
 09/12/17
 61.0
 62.6

Northern Line Extension Main Works Contract

Table 4	7	able	4
---------	---	------	---

Table 4 Monthly Noise Levels at R5 & R6					
		Levers at	Lday	Leve	
Sun	12/11/17	LINUIT	56.7	Leve	
		-		-	
Mon	13/11/17	66.4	64.0	59.1	
Tue	14/11/17	61.6	65.9	63.9	
Wed	15/11/17	61.0	65.6	61.8	
Thu	16/11/17	64.2	66.5	61.3	
Fri	17/11/17	62.7	64.6	57.7	
Sat	18/11/17	62.2	68.3	55.7	
Sun	19/11/17	-	56.3	-	
Mon	20/11/17	59.6	65.7	62.6	
Tue	21/11/17	64.9	68.1	61.7	
Wed	22/11/17	61.0	68.6	65.3	
Thu	23/11/17	63.5	67.3	63.0	
Fri	24/11/17	60.5	65.7	66.1	
Sat	25/11/17	60.1	64.6	57.9	
Sun	26/11/17	-	55.9	-	
Mon	27/11/17	63.6	69.0	65.3	
Tue	28/11/17	63.9	65.6	61.7	
Wed	29/11/17	68.5	68.1	68.8	
Thu	30/11/17	61.1	67.1	62.2	
Fri	01/12/17	64.2	67.1	70.5	
Sat	02/12/17	65.9	65.4	55.7	
Sun	03/12/17	-	56.1	-	
Mon	04/12/17	61.6	66.6	62.9	
Tue	05/12/17	63.1	66.5	65.6	
Wed	06/12/17	63.6	65.8	60.4	
Thu	07/12/17	59.4	65.6	65.1	
Fri	08/12/17	60.4	65.9	62.0	
Sat	09/12/17	61.8	64.1	57.9	

Northern Line Extension Main Works Contract

4 TRIGGER RESPONSE LOG

Exceedances above the limits set out in the Noise and Vibration Mitigation Scheme, included as **Appendix II** are identified along with the action taken in **Table 5** below:

Table 5					
NOISE TRIG	GER LOO	3			
Date	Recept or	Time period	Noise Level L _{Aeq,T} , dB (exceedance above trigger level)	Cause	Best Practicable Means check
18/11/17	R1/R2/ R3/R4	Core hours	79.9 (+4.9)	Concrete pump and pipes lines being washed out.	\checkmark
01/12/17	R5/R6	Leve	70.5 (+0.5)	Gantry crane's white noise reversing alarm	\checkmark
04/12/17	R1/R2/ R3/R4	Leve	71.1 (+1.1)	Concrete pump and pipes lines being washed out.	\checkmark
05/12/17	R1/R2/ R3/R4	Leve	70.5 (+0.5)	Concrete pump and pipes lines being washed out.	\checkmark
06/12/17	R1/R2/ R3/R4	Leve	73.0 (+3.0)	Late concrete pour. Concrete pump and pipes lines being washed out.	\checkmark

Five exceedances occurred during the monitoring period.

Northern Line Extension Main Works Contract

APPENDIX I – SITE PLAN




Figure 1 – NLE site plan and sensitive receptor locations

APPENDIX II – NORTHERN LINE EXTENSION: CONSTRUCTION NOISE AND VIBRATION MITIGATION SCHEME

Noise Insulation

A dwelling will be eligible for noise insulation where the total noise level due to construction of the railway (pre-existing ambient plus airborne NLE construction noise), measured or predicted at a point one metre in front of the most exposed of any windows and doors in any façade of a building which is an eligible dwelling, exceeds whichever is the higher of either: a) any of the following criteria in **Table 5**.

Table 5

NOISE INSULATION TRIGGER LEVEL TABLE				
Time	Relevant Time Period	Averaging Time Period	Noise Insulation Trigger Level (L _{Aeq} , _T) dB	
	07:00 - 08:00	1 hr	70	
	08:00 - 18:00	10 hr	75	
Monday to Friday	18:00 - 19:00	1 hr	70	
	19:00 - 22:00	3 hr	65	
	22:00 - 07:00	1 hr	55	
	07:00 - 08:00	1 hr	70	
	08:00 - 13:00	5 hr	75	
Saturday	13:00 - 14:00	1 hr	70	
	14:00 - 22:00	3 hr	65	
	22:00 - 07:00	1 hr	55	
Sunday and Public	07:00 - 22:00	1 hr	65	
Holidays	22:00 - 07:00	1 hr	55	

Or

(b) 5 dB above the pre-existing airborne noise level for the corresponding times of day (i.e. the Relevant Time Periods presented in column 2 of Table 6);

And

for a period of 10 or more days of working in any 15 consecutive days or for a period of 3 or more nights (22:00-07:00) of working in any 7 consecutive nights or for a total of days exceeding 40 in any six consecutive months.

Northern Line Extension Main Works Contract

APPENDIX III – BASELINE SURVEY

Attended Survey

Baseline noise measurements were taken in the area surrounding the Nine Elms site in October 2014. Measurement locations and results can be seen below; locations were chosen in order to cover the closest sensitive receptors around the site. Further details related to the exercise are documented in the report '*T2385.1 – Northern Line Extension: Pre-construction Noise and Vibration Baseline Report*'.

Table 6

ATTENDED BASELINE RESULTS				
Address	Time Period	Typical L _{Aeq,T} dB		
	Daytime	59.3		
Bramley Crescent.	Evening	46.3		
	Night-time	42.2		
46 Pascal Street	Daytime	61.4		
	Evening	57.7		
	Night-time	49.2		
	Daytime	71.5		
Wandsworth Road	Evening	62.2		
	Night-time	60.1		
	Daytime	63.9		
	Evening	55.8		
Oncory	Night-time	48.3		
	Address Bramley Crescent. 46 Pascal Street	AddressTime PeriodBramley Crescent.DaytimeBramley Crescent.EveningA6 Pascal StreetDaytime46 Pascal StreetEveningWandsworth RoadDaytimeWandsworth RoadEveningCharman House (Pascal Street)Daytime		

Trigger Levels

Trigger levels for each receptor, as stated in the Northern Line Extension: Construction Noise and Vibration Mitigation Scheme (**Appendix II**) are shown in **Table 7** below:

Table 7				
TRIGGER LEVELS				
	Core Hours,	Lmorn and Leve		
	$L_{Aeq,T} dB$	L _{Aeq,T} dB		
		-		
R1/R2/R3/R4	75.0*	70.0*		

* based on the NI trigger level from Table 5.

APPENDIX IV – GLOSSARY

Table 8	
ABBREVIATIO	NS
Lmorn	Morning values from 07:00 to 08:00 Monday to Saturday.
L _{day}	Core hours from 08:00 to 18:00 Monday to Friday, 08:00 to 13:00 Saturday. 07:00 to 21:00 on Sunday is included but not considered to be Core hours.
L _{eve}	Evening values from 18:00 to 19:00 Monday to Friday and from 13:00 to 14:00 Saturday.
Max LEN	Maximum early night values from 19:00 to 22:00 Monday to Friday, 14:00 to 22:00 Saturday and from 07:00 to 22:00 Sun.
Max LLN	Maximum late night values from 22:00 to 07:00 Monday to Sunday.
Typical LLN	Arithmetic average of the intervals for the late night time period.